


PTW Safety Checklist No. 47



REMOVAL / INSTALLATION OF HANDRAILS, GRATINGS, HATCHES AND FIXED LADDERS

Other Checklists that may be relevant:		51, 88
Permit Number:		Date:
Rev 3.0	Issue Date: 1/03/2022	Authorised By: PSM

This activity shall be undertaken in accordance with the [Temporary Barriers and Barricades Standard Operating Procedure AII-7006-TECD721856](#).

PRIOR TO COMMENCING WORK:

	Y	N	N/A
1 Barriers and signs have been erected to control passage of other personnel within the work area and underneath the work area.	<input type="checkbox"/>		
2 All temporary solid barriers or barricades must be visually identified by either. <ul style="list-style-type: none"> • attaching Red Danger tape or Signs to the barrier with information tag. • or attaching Signage to the barrier warning of the hazard. 	<input type="checkbox"/>		
3 Solid or Flexible barriers with either Red Danger tape or Signs attached are erected around open hatches and removed gratings.	<input type="checkbox"/>		
4 Alternative escape routes have been designated and clearly identified and signage erected.	<input type="checkbox"/>		
5 Equipment and plant below the work area has been identified and protected from falling objects as required.	<input type="checkbox"/>		<input type="checkbox"/>
6 Secure loose items	<input type="checkbox"/>		<input type="checkbox"/>

AT COMPLETION OF JOB:

7 A check has been made to confirm all grating clips and fastening devices are secured.	<input type="checkbox"/>		
8 When all open hatches and removed grating are reinstated, then all Danger Tape and barriers are to be removed without delay and the PCF advised of the new plant status	<input type="checkbox"/>		<input type="checkbox"/>