


PTW Safety Checklist No. 36



PRE-USE CHECKLIST FOR PAINTING AND BLASTING INSIDE TEMPORARY HABITAT ENCLOSURE

Other Checklists that may be relevant:		16, 21, 27
Permit Number:		Date:
Rev 2.1	Issue Date: 29/11/2022	Authorised By: PSM

CAUTION:

- Prior to commencing any paint and blasting work within the temporary polythene habitat, the following checklist must be completed by the PICWS and discussed with the work party.**

PRIOR TO PERMIT ISSUE:

- | | Y | N | N/A |
|---|--------------------------|---|-----|
| 2 Habitat has been constructed as per design checklist from Temporary Enclosures for Blast and Paint/Appendix 1.pdf .
Completed and approved copy of Temporary Enclosures checklist is attached. | <input type="checkbox"/> | | |

PRIOR TO COMMENCING WORK:

- | | | | |
|---|--------------------------|--|--------------------------|
| 3 Fans or compressors turned on minimum 10 minutes prior to gas testing. | <input type="checkbox"/> | | <input type="checkbox"/> |
| 4 Gas test has been completed and recorded before entry into containment. | <input type="checkbox"/> | | |
| 5 Hazard board is displayed at entrance. | <input type="checkbox"/> | | |
| 6 Work party has identified nearest <ul style="list-style-type: none"> • Manual Call Points (MCP), • Emergency Shutdown (ESD) push buttons • Fire extinguisher locations | <input type="checkbox"/> | | |
| 7 Confirm that MCP / EDP / ESD and localized safety equipment is not covered over by enclosure.
If YES, alternative location of the above equipment must be identified on Hazard board. | <input type="checkbox"/> | | <input type="checkbox"/> |
| 8 If habitat is to be left in situ over night or for an extended period, habitat to be left open at both ends or sides partially rolled up to provide ventilation. | <input type="checkbox"/> | | <input type="checkbox"/> |