


PTW Safety Checklist No. 42



TEST RUN MOTORS, ENGINES AND EQUIPMENT

Other Checklists that may be relevant:		18
Permit Number:		Date:
Rev 2.1	Issue Date: 25/10/2022	Authorised By: PSM

CAUTION:

- 1 For motor rotation checks, consideration must be given in order of preference to:**
 - a) Waiting until all permits have been returned and isolations removed.**
 - b) Use a phase rotation meter.**
- If the above are not practical, then use this checklist.**

PRIOR TO PERMIT ISSUE:

	Y	N	N/A
2 All permits not associated with the test run are to be cancelled or suspended.	<input type="checkbox"/>		
3 Consider implications on driven equipment if unable to be disconnected from prime mover in JHA.	<input type="checkbox"/>		<input type="checkbox"/>
4 Consider implications of any unguarded rotating equipment if uncoupled from prime mover in JHA.	<input type="checkbox"/>		<input type="checkbox"/>

PRIOR TO COMMENCING TASK:

- 5 PI authorizes the following test run de-isolations:

PI Signature: _____

Step	Deisolation	Deisolation		Reinstatement	
		Done by	Checked by	Done by	Checked by

ON COMPLETION OF TASK:

- 6 If isolations are not being reinstated, ensure master isolation is updated.