PTW Safety Checklist No. 69



INSULATION – Working with MMMF's (Man Made Mineral Fibres)

fashion to asbestos i.e.: contain and wear the appropriate respirator.

Other Checklists that may be relevant: Permit Number:		17, <u>88</u> Date:
CAUTION:		
Hot oil-soa	ked insulation has the potential to self-	ignite when exposed to air
		longed high temperature in excess of 850°C line in nature and should be treated in simila

1	Confirm that heat trace cable has been isolated before installation or removal of installation.	Y	N	N/A
2	Work party is FIT tested and has the appropriate respiratory protection as per SDS			
	List:			
3	Knife or sharp object controls documented in JHA.			
4	Consideration given to hot surfaces and appropriate PPE controls related to service temperature when insulation is removed			
5	When encountering hot surfaces and insulation is removed, ensure suitable barriers are in place as per the <u>Temporary Barriers and Barricades Standard Operating Procedure.pdf</u> .			
6	Stop work if leak or excessive corrosion is found under insulation, advise PI.			
7	If removing oil-soaked insulation from live hot lines, confirm radio & fire extinguisher are available and AT is notified prior to removal.			
	Safe lay-down area for removed oil-soaked insulation has been nominated Location:			
8	Good housekeeping to be maintained – removed materials to be bagged, sealed and disposed of correctly			