


PTW Safety Checklist No. 77



BREAKING INTO SYSTEMS CONTAINING MERCAPTAN – (ODOURANT)

Other Checklists that may be relevant:		24 , 49
Permit Number:		Date:
Rev 2.1	Issue Date: 25/10/2022	Authorised By: PSM

PRIOR TO COMMENCING WORK:

- | | Y | N | N/A |
|---|--------------------------|---|--------------------------|
| 1 System has been isolated and purged back into duty storage as per approved isolation procedure. | <input type="checkbox"/> | | <input type="checkbox"/> |
| 2 Wind direction is away from any populated areas. | <input type="checkbox"/> | | |
| 3 Consider the impact to any gas detection located in the vicinity | <input type="checkbox"/> | | <input type="checkbox"/> |
| 4 Wind velocity at the worksite is above 5 knots and all involved personnel are positioned upwind of the worksite activities. | <input type="checkbox"/> | | <input type="checkbox"/> |
| 5 Spray unit containing neutralizing agent is available at worksite. | <input type="checkbox"/> | | |
| 6 SDS for Mercaptan has been read and understood in terms of relevant risks, precautions, handling and PPE requirements. | <input type="checkbox"/> | | |
| List PPE requirements: _____ | | | |
| 7 A Mercaptan spill kit containing absorbent material is available at worksite. | <input type="checkbox"/> | | |
| 8 Nearby eye wash stations and / or emergency showers have been identified. | <input type="checkbox"/> | | |

ON COMPLETION OF TASK:

- | | | | |
|--|--------------------------|--|--------------------------|
| 9 Any removed equipment has been immediately neutralized using the spray pack, then plastic bagged or capped off to contain residual odour | <input type="checkbox"/> | | <input type="checkbox"/> |
|--|--------------------------|--|--------------------------|