


# PTW Safety Checklist No. 86



## CUTTING OF PIPEWORK

|   |                               |                            |
|---|-------------------------------|----------------------------|
| <b>Other Checklists that may be relevant:</b> |                               | <a href="#">01, 17, 54</a> |
| <b>Permit Number:</b>                         |                               | <b>Date:</b>               |
| <b>Rev 2.1</b>                                | <b>Issue Date:</b> 28/11/2022 | <b>Authorised By:</b> PSM  |

### PRIOR TO PERMIT ISSUE:

Y      N      N/A

- 1 Plant Change Request (PCR) and / or work order documenting the removal of this line has been approved by the appropriate authorities?

PCR / WO Number: \_\_\_\_\_

- 2 Any pipework to be cut out has been clearly identified, and 'Cut Here' stickers applied if appropriate.

Done by Name: \_\_\_\_\_ Signature: \_\_\_\_\_

- 3 Person applying 'Cut Here Stickers to line shall confirm that the permit and line number are written on the stickers



- 4 Operations representative has confirmed that the correct line number as per the attached isolation/demolition drawings has been identified   
and has walked the line to ensure the correct line is isolated and gas freed.

Checked by Operator Name: \_\_\_\_\_

Signature: \_\_\_\_\_ (different to person in Item #2)

### PRIOR TO COMMENCING TASK:

- 5 Work party to confirm that permit number and line number on the sticker matches the work permit and the line number identified on the attached drawings.

- 6 Work Party to confirm that the line in the field to be cut, matches the line number identified in the PCF / WO

- 7 Is the pipe adequately supported on either side of cut location?

- 8 Has the pipe been checked for undue compression / tension stress?

- 9 Has the pipe been drained and is it liquid free? If not, refer to [Checklist 54](#)

**AT COMPLETION OF TASK:**

|  | <b>Y</b>                 | <b>N</b> | <b>N/A</b>               |
|--|--------------------------|----------|--------------------------|
| 10 Work Party to confirm all open ends are capped as per work scope  | <input type="checkbox"/> |          | <input type="checkbox"/> |
| 11 Confirm pipework that has been in hazardous service and designated to leave site has a completed gas free certificate | <input type="checkbox"/> |          | <input type="checkbox"/> |